

ADMINISTRATIVE OFFICE  
P.O. BOX 50  
LEAVENWORTH, KS 66048  
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS  
CENTRAL DISPATCH  
(913) 281-0111

### PURCHASED BY

CUSTOMER: Shedigs It LLC  
CODE: 6310  
SALES TYPE: Utility  
PROJECT #: 15  
P.O. #: 1614

### LOCATION

FINISHER: Brandon  
ADDRESS: 1200 SE Hamblen Rd  
MAP PAGE: KC-AQ42  
LEE'S SUMMIT WATER SERVICE FACILITY: 291 N to Persels Rd/Bailey Rd - E  
to Hamblen Rd - N to Job

### DELIVERY

When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

DELIVERY PROFESSIONAL: Jesse Garcia

TRUCK NUMBER: 314

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
9:47 AM		10:07 AM					

### FIELD TEST ON JOB SITE

AIR	TEST CYLS	TEMP	YIELD	SLUMP	ESTIMATED SLUMP ON JOB	WATER ADDED PER CUSTOMER	PREVIOUS TRUCK
							377

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

### ORDER

Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE		SLUMP	
20-Jan-2017		813		827178		PATCH		Slump 8, Prods	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE		AMOUNT	
10.00	20.00	20.00	KCHEE60	KCMMB HIGH EARLY (5-7" SLUMP)					
10.00	20.00	1.00	HIGHRNG	ADD HIGH RANGE					
10.00	20.00	1.00	312%NONC	2% NON-CHLORIDE ACCELERATOR					
1.00		0.00	FUELCHRG	FUEL SURCHARGE					

For Hamblen Rd Patch At Storm Line 50 Crossing  
WINTER SERVICE CI

### For Deliveries Made In Missouri: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

### For Deliveries Made In Kansas: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

SUBTOTAL  
TAX  
TICKET TOTAL  
PREVIOUS TOTAL

### LOAD

PLANT: Lee's Summit, MO PLANT OPERATOR: Mark Brasfield

Slump		Water						Wat/Cem Ratio		Load Total Weight
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	
6 in	8 in	0.0 lb	0.0 lb	-2.0 gal	2750.0 lb	2413.5 lb	40.4 gal	0.344	0.301	37815 lb
Material	Specific	Quantities			Percentage					Water
	Gravity	Design	Required	Batched	Absorption	Moisture	Variance			
BUZ_I/II	3.15	600.0 lb	6000.0 lb	5990.0 lb			-0.17%			
CP_SLAG	2.89	200 lb	2000 lb	2025 lb			0.31% >			
ADVA195	0	5.00 /C	400.00 oz	400.00 oz			0.00%			
HOT	1	100.00 % #	1966.06 lb	1970.00 lb			0.20%		1970.00 lb	
COLD	1	.00 % #	.00 lb	.00 lb						
DARASET	0	2.00 % #	2560.00 oz	2560.00 oz			0.00%			
GMQ_3/4	2.62	1691 lb	17057 lb	16990 lb	0.01	0.87% M	-0.24%		146 lb	
SAND_MO	2.63	1040 lb	10699 lb	10640 lb	0.00	2.88% A	-0.55%		297 lb	
WATER	1	275.00 lb	.00 lb	.00 lb						
AIR	0	3.00 /C	240.00 oz	240.00 oz				+		
NOTES								0.00%		

### NOTES

DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount

Pmt Method

DP Initials

X