
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLÉN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Brice Lawson	Partial	Sunday, January 22, 2017

Informational

1 Brice Lawson 01/22/2017 8:50 AM

On 1/20/17 She Digs It installed the KCHEE60 KCMMB high early concrete mix in the street cut located where storm line 50 crosses Hamblen Rd. The street cut is an area that is approx. 8' by 38' by 14" in depth. The concrete pour started around 9:00 a.m. The surface was sprayed with curing compound and covered with blankets. Steel plates were placed on the concrete later that night to allow traffic to drive over the patch. The surface temps. of the concrete surface on 1/20/16 were 61 degrees at 10:45 a.m., 67 degrees at 3:00 p.m.

PW-Street - Base Lift	Brice Lawson	Passed	Sunday, January 22, 2017
-----------------------	--------------	--------	--------------------------------

Informational

1 Brice Lawson 01/18/2017 2:56 PM

She Digs It made a full depth saw cut in the asphalt and removed an 8' by 38' section of Hamblen Rd. where storm line 50 crosses Hamblen Rd. The curb was removed around the existing curb inlet.

Informational

2 Brice Lawson 01/22/2017 8:47 AM

On 1/20/17 She Digs It installed 14" of concrete in the street cut located where storm line 50 crosses Hamblen Rd.

Comments:
