
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160041, Public Works Infrastructure Permit - Commercial
Holiday Inn Express (1201 NW Innovation Pkwy.)FDP
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Commercial Curb Inspection	Steve Robbins	Passed	Monday, January 23, 2017

Informational

- 1 All of the parking lot has been completed. All concrete has been poured and is complete. All curbs for the parking lot has also been finished.Steve Robbins 01/23/2017 2:51 PM

Informational

- 1 Today they poured more concrete in the parking lot, after today they will be almost finished, just one more section until they are ready for the curbs and driveway approach.Steve Robbins 01/20/2017 3:25 PM

Informational

- 2 Today they poured more of the parking lot. They will form more tomorrow.Steve Robbins 01/18/2017 4:23 PM

Informational

- 3 Yesterday and today they are still forming and installing curbs for the parking lot. They are going to let me know when they get to the driveway entrance, which will be coming up soon.Steve Robbins 01/11/2017 3:19 PM

Informational

- 4 All the curbs for the parking lot have been formed, they may pour the last section today if the weather warms up, if not they will tomorrow. They are next going to pour the entry for the driveway, then they will finish pouring the rest of the parking lot.Steve Robbins 01/09/2017 11:03 AM

Informational

- 5 They were digging holes with and auger for the lights posts in the parking lot. Nothing has been going on with the curbs or concrete for the parking lot the past 2 days.Steve Robbins 01/06/2017 1:43 PM

Informational

6 They formed more curbs today, they did not pour any of the concrete for the parking lot. Steve Robbins 01/04/2017 3:41 PM

Informational

7 Today they are forming up more curb and getting ready to pour more of the parking lot this afternoon. Steve Robbins 11/30/2016 12:32 PM

Informational

8 Today they are forming curbs on the west side of the building. They are getting close to having 1/2 the parking lot done now. When they pour the curbs they they pour concrete in the parking lot. Steve Robbins 11/28/2016 8:28 AM

Informational

9 Today they are pouring more concrete in the parking lot, they are doing the curbs and parking lot in sections. Steve Robbins 11/23/2016 11:37 AM

Informational

10 Today they are foming up curbs for the parking lot. Steve Robbins 11/10/2016 11:46 AM

Informational

11 Some of the curbs have been poured on the north side of the parking lot and today they are pouring some of the parking lot on the south side also. Steve Robbins 11/14/2016 12:05 PM

Informational

12 Today they are putting in concrete for the parking lot on the west side of the building. They still need to finish the curbs , but they are doing it as they go. Steve Robbins 11/21/2016 3:51 PM

Informational

13 Today they are pouring concrete for the parking lot. Steve Robbins 12/01/2016 12:50 PM

Informational

14 No work done today due to the cold and snow Steve Robbins 12/19/2016 3:56 PM

Informational

15 Today they are pouring more concrete 6" , the weather is much warmer today 38 and will be up for the next several days. They will be forming more curbs when they get done pouring the parki Steve Robbins 12/21/2016 11:46 AM ng lot.

Informational

16 They have been continuing pouring curbs and and pouring 6" of concrete for the parking lot. Everything on the parking lot is completed except for the east side and the driveway. Steve Robbins 12/30/2016 1:05 PM

Informational

17 Today they are pouring the concrete for the parking lot, they are by the driveway entrance, they have just a little bit more to go and they will be finished with the concrete and curbs in the parking lot. Steve Robbins 01/12/2017 1:12 PM

Informational

18 I drove a snow plow truck on friday 1/13/17 and yesterday was a holiday. Today they are pouring more of the parking lot, they are getting close to the entrance. They will continue forming after they are finished pouring. The erosion control seems to be doing fine. Steve Robbins 01/17/2017 9:50 AM

Informational

19 Today they just formed a few more curbs.Steve Robbins 01/19/2017 2:33 PM

Comments:
