

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Commercial Curb Inspection	Brice Lawson	Partial	Monday, January 23, 2017

Informational

- 1 Brice Lawson 01/23/2017 4:19 PM  
Epic Concrete installed 23' of curb on the west side of Hamblen Rd. at CI 10A. They installed 36' of curb on the east side of Hamblen Rd. at CI 50B. They used KCM MB 4000 K concrete mix. The rock was compacted, dowels were installed and expansion material was installed. This was required after these structures were installed and storm line 50 was installed under Hamblen Rd.

Comments: