

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial

SAINT LUKE'S EAST - WEST PARKING LOT

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, January 25, 2017

Informational

1 They put storm pipe from structure 104 to 103, Steve Robbins 12/22/2016 4:26 PM

Informational

2 Structure 102 and 103 was installed along with the pipe and rock. Steve Robbins  
12/28/2016 8:14 AM

Informational

3 No work was done today due to the cold and snow. Steve Robbins 12/19/2016 3:52 PM

Informational

4 Today they installed approximately 55 ft. of 60" concrete stormpipe and put in rock. Steve  
Robbins 12/14/2016 3:40 PM

Informational

5 No work was done today due to the cold weather and snow. Steve Robbins 12/19/2016  
3:48 PM

Informational

6 Structure 109 and 108 have been installed and the collars have been poured on them.  
Today they installed structure 107 and 106 and the pipe with rock, tomorrow they are  
planning on pouring the collars for those structures. Steve Robbins 12/20/2016 3:44 PM

Informational

7 So far today they have installed structure 105 and 104, they are planning on pouring the  
collars for the last 4 structures this afternoon after lunch. They have the pipe and rock for  
structure 104 Steve Robbins 12/21/2016 12:06 PM

Informational

8 They have installed structure 301 and all the pipe and rock. Today they are finishing all the  
collars on the other structures. Line 2 is what they will start next and they will have to have

cars moved in order to do it. Steve Robbins 12/29/2016 10:35 AM

Informational

9 Today they installed structure 101 and structure 202. Structure 202 has been tied into existing 24" pipe. Also structure 202 was tied into the existing 24" pipe coming out of existing structure 201.

Steve Robbins 12/30/2016 1:55 PM

Informational

10 Yesterday they did some grading . Today they are putting in the 6" perforated HDPE underdrain pipe, they are starting on the south end of the parking lot. Steve Robbins 01/04/2017 11:02 AM

Informational

11 Yesterday and today there was no work done on the this site due to the cold and snow. Steve Robbins 01/06/2017 1:58 PM

Informational

12 Today they are continuing to work on the underdrain in the parking lot, they are also installing rip rap by the detention basin. Steve Robbins 01/09/2017 10:50 AM

Informational

13 Today they were doing some grading and also digging the trench for the underdarain pipe. Steve Robbins 01/10/2017 4:30 PM

Informational

14 Today they continued to put in the underdrain pipes with rock. They were also doing a little bit of grading by the basin. Steve Robbins 01/11/2017 2:37 PM

Informational

15 Today they finished installing the 6" underdrain perforated pipe and rock. They are not planning on working tomorrow. Steve Robbins 01/12/2017 3:56 PM

Informational

16 Yesterday was a holiday so I did not work, it looks like they have finished all the underdrains for the parking lot. They still have rip rap to install in the retention basin. They are not working today. Steve Robbins 01/17/2017 11:01 AM

Informational

17 No work being done today. Steve Robbins 01/18/2017 4:20 PM

Informational

18 Not working today, too much mudd. They still have 501 and 502 to complete when the weather gets better. Steve Robbins 01/19/2017 2:38 PM

Informational

19 Today they are making the final connections of the underdrains to the storm structures. They will be finished this afternoon. Steve Robbins 01/20/2017 3:29 PM

Informational

20 No work was done here today. No erosion control problems., Steve Robbins 01/23/2017 2:35 PM

Informational

21 Nobody worked on this job site today. Steve Robbins 01/24/2017 3:49 PM

Informational

22 No work was done on this site today. Steve Robbins 01/25/2017 3:03 PM

**Comments:**

---