

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161426, Building Permit - Commercial  
Address: 720 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Commercial</b>	John Borns	Failed	Friday, January 27, 2017

Corrective Action Required

1	Misc 1	IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL PIPING: SPACING OF BLOCKS/HANGERS -- : 1/2" PIPE -- 6' MAX SPACING; 3/4" OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING. SUPPORT AT 90'S, TEES, AND JOINTS.
---	--------	---

Corrective Action Required

2	Misc 1	IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING AT METER AND ROOFTOP.
---	--------	--

<b>Gas Service Inspection - Commercial</b>	John Borns	Passed	Friday, January 27, 2017
--	------------	--------	--------------------------

**Comments: GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. RELEASE GAS SERVICE.**