

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Hydrostatic Test	Steve Robbins	Partial	Monday, January 30, 2017

Informational

- 1 Today they did a hydrostatic pressure test from the tie in on Hamblen Rd going to the west up towards the building to the first valve. We tested it at 150 for 2 hrs. This portion of the test passed, but there will be other tests so it will get a partial. We also flushed and chlorinated this same water line after the pressure test was completed. Steve Robbins
01/30/2017 3:51 PM

Comments: