

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20161027, Public Works Infrastructure Permit - Commercial

TWIN LAKES INSURANCE

Address: 2641 NE MCBAIN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Pipe	Tom Chandler	Partial	Wednesday, February 01, 2017

Informational

- 1 Tom Chandler 01/17/2017 4:02 PM Storm sewer connection made to the existing pipe coming from the existing curb inlet.  
Tom Chandler 01/19/2017 12:17 PM 24" HDPE storm pipe installed from existing Structure to FI 1-3 . Backfield and will continue laying 15" HDPE from FI 1-3 to FI 1-2.  
Tom Chandler 01/20/2017 2:40 PM Begun installing 15" HDPE pipe from FI 1-3 to FI 1-2.  
Tom Chandler 01/23/2017 3:50 PM Continued installing 15" HDPE towards FI 1-2.  
Tom Chandler 01/24/2017 1:41 PM Installed FI 1-2 and continued installing 15" HDPE pipe towards FI 1-1.  
Tom Chandler 01/25/2017 2:53 PM Installed 15"HDPE pipe to FI 1-1 and installed FI 1-1.  
Tom Chandler 01/26/2017 3:49 PM precesion cutting and coring did curb cut and box cut for removal. Double grate inlet to be installed in the future. commercial entrance to be constructed as well.  
Tom Chandler 01/27/2017 3:48 PM Insatlled CI 2-2 and 18" HDPE from CI 2-2 to existing CI. poured collars and inverts on FI 1-1, FI 1-2, and FI 1-3.  
Tom Chandler 01/31/2017 3:40 PM Installed approximately 40ft. of 18" HDPE pipe from CI 2-2 heading towards CI 2-1.  
Tom Chandler 02/01/2017 3:27 PM Installed 18" HDPE pipe all the way to CI 2-1. Installed CI 2-1 and poured collars and inverts for CI 2-1,CI 2-2 and existing CI.

**Comments:**

---

