

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161027, Public Works Infrastructure Permit - Commercial
TWIN LAKES INSURANCE
Address: 2641 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Tom Chandler	Passed	Thursday, February 02, 2017

Informational

- 1 Tom Chandler 01/17/2017 4:02 PM Storm sewer connection made to the existing pipe coming from the existing curb inlet.
- Tom Chandler 01/19/2017 12:17 PM 24" HDPE storm pipe installed from existing Structure to FI 1-3 . Backfield and will continue laying 15" HDPE from FI 1-3 to FI 1-2.
- Tom Chandler 01/20/2017 2:40 PM Begun installing 15" HDPE pipe from FI 1-3 to FI 1-2.
- Tom Chandler 01/23/2017 3:50 PM Continued installing 15" HDPE towards FI 1-2.
- Tom Chandler 01/24/2017 1:41 PM Installed FI 1-2 and continued installing 15" HDPE pipe towards FI 1-1.
- Tom Chandler 01/25/2017 2:53 PM Installed 15"HDPE pipe to FI 1-1 and installed FI 1-1.
- Tom Chandler 01/26/2017 3:49 PM precesion cutting and coring did curb cut and box cut for removal. Double grate inlet to be installed in the future. commercial entrance to be constructed as well.
- Tom Chandler 01/27/2017 3:48 PM Insatlled CI 2-2 and 18" HDPE from CI 2-2 to existing CI. poured collars and inverts on FI 1-1, FI 1-2, and FI 1-3.
- Tom Chandler 01/31/2017 3:40 PM Installed approximately 40ft. of 18" HDPE pipe from CI 2-2 heading towards CI 2-1.
- Tom Chandler 02/01/2017 3:27 PM Installed 18" HDPE pipe all the way to CI 2-1. Installed CI 2-1 and poured collars and inverts for CI 2-1,CI 2-2 and existing CI.
- Tom Chandler 02/02/2017 3:54 PM Backfilled and set remaining lids on storm boxes. Storm sewer is complete. Will still have to clean boxes at end of project.

Comments:

