

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial
SAINT LUKE'S EAST - WEST PARKING LOT
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Friday, February 03, 2017

Informational

1 Today they finished installing all the geo-grid and they are about 3/4 of the way done with the rock in the parking lot. They are rolling and compacting the rock as they go. Steve Robbins 02/03/2017 3:18 PM

Informational

1 Today they are installing geo-grid and also putting in the rock. They are also rolling in and compacting the rock as they go. Steve Robbins 02/02/2017 3:56 PM

Informational

2 Today they had their own proofroll for the dirt done, it passed. In the morning they will begin to put rock and geo-grid in , then we will have our proofroll. Steve Robbins 02/01/2017 3:33 PM

Informational

3 Today they were doing grading in the parking lot trying to get it ready for a dirt proofroll. Steve Robbins 01/31/2017 3:26 PM

Comments: