

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Monday, February 06, 2017

Informational

- 1 Today they installed rock on top of the geo-grid and were compacting it, I told them to call when they are ready for a curb proofroll before they install any curbs. We are thinking maybe wednesday for a proofroll. Steve Robbins 02/06/2017 3:03 PM

Informational

- 1 Today they finished installing all the geo-grid and they are about 3/4 of the way done with the rock in the parking lot. They are rolling and compacting the rock as they go. Steve Robbins 02/03/2017 3:18 PM

Informational

- 2 Today they are installing geo-grid and also putting in the rock. They are also rolling in and compacting the rock as they go. Steve Robbins 02/02/2017 3:56 PM

Informational

- 3 Today they had their own proofroll for the dirt done, it passed. In the morning they will begin to put rock and geo-grid in , then we will have our proofroll. Steve Robbins 02/01/2017 3:33 PM

Informational

- 4 Today they were doing grading in the parking lot trying to get it ready for a dirt proofroll. Steve Robbins 01/31/2017 3:26 PM

**Comments:**