

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162364, Building Permit - Commercial
Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Tuesday, February 07, 2017

Partial Correction
1 Misc 1

OK TO POUR WHEN READY WALL FOOTINGS & INTEGRAL COLUMN FOOTINGS. UFER GROUNDING JUMPERS ARE IN PLACE AT NE & SE CORNERS.

Partial Correction
2 Misc 1

OK TO POUR WHEN READY ELEVATOR PIT SLAB

Partial Correction
3 Misc 1

OK TO POUR POST-TENSIONED FLOOR SLAB SYSTEM WHEN APPROVED BY SPECIAL INSPECTOR. DAMAGED SLAB DOWELS BEING REPLACED WITH EPOXIED-IN DOWELS. ENSURE UFER GROUND LEADS REMAIN EXTENDED OUTSIDE POUR.

Comments: