

---

**PUBLIC WORKS ENGINEERING DIVISION**

## **Inspection Summary**

---

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Curb - Proof Roll	Steve Robbins	Partial	Tuesday, February 07, 2017

Informational

- 1 Today they did a proofroll for the curbs only on the parking lot. The geo-grid and rock has been installed 1 foot behind where the curbs will be. We did 17 tons in a dump truck. They are going to start installing curbs with a curb machine. Steve Robbins 02/07/2017 2:42 PM

**Comments:**

---