

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20151897, Building Permit - Commercial  
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Steel/Bonding - Commercial</b>	John Borns	Passed	Wednesday, February 08, 2017

<b>Gas Service Inspection - Commercial</b>	John Borns	Not Ready	Wednesday, February 08, 2017
--	------------	-----------	------------------------------

Corrective Action Required

1	Misc 1	<b>GAS SUPPLY PIPING DRAWINGS DO NOT REFLECT EQUIPMENT AND PIPING AS INSTALLED. DRAWING REVISIONS REQUIRED TO BE SUBMITTED TO LS PLAN REVIEW FOR APPROVAL.</b>
---	--------	--

Partial Correction

2	Misc 1	<b>GAS PIPING PRESSURE TEST HELD STEADY AT &gt;10 PSI FOR &gt;10 MINUTES.</b>
---	--------	---

<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Wednesday, February 08, 2017
--	------------	---------	------------------------------

Partial Correction

1	Misc 1	OK TO COVER WHEN READY WALLS AND CEILINGS AT: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR INCLUDING 228; 230; 232; AND GUEST LAUNDRY @ ELEVATOR B/O HOUSE; ELEVATOR SHAFT; BOTH STAIRWELLS; TELECOM 114;
---	--------	--

Partial Correction

2	Misc 1	RESILIENT CHANNEL PER UL U522 OK TO COVER WHEN READY AT WALLS AND CEILINGS AT: 4TH FLOOR EXCEPT AT STAIRWELLS AND ROOMS 430 AND 432; 3RD FLOOR; 2ND FLOOR; <b>101; 103; 105; 107; 109; 111;</b> 112, 116, 118, 127, 129, 131, 133, 152;
---	--------	---

**Rated Assembly  
Inspection**

John Borns

Partial

Wednesday, February 08, 2017

Partial Correction

1 Misc 1

OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLY AT: ONE LAYER 5/8" TYPE C GWB PRE-ROCK FOR ELECTRICAL PANELS AT SPACES 316; 216;

ENSURE MAX 1/8" MARGINS AT ELECT BOX CUT-OUTS.

Partial Correction

2 Misc 1

ELEVATOR SHAFT  
4 LAYERS (LAST W/ W/ REILIENT CHANNEL) 5/8" TYPE X GWB AT LID  
**TWO LAYERS 5/8" TYPE X GWB AT N,E,S WALLS COMPLETE, TAPED, AND MUDDED**

Partial Correction

3 Misc 1

OK TO COVER AT STAIRWELLS: 2 LAYERS 5/8" TYPE X GWB AT WALLS BOTH STAIRWELLS; RESILIENT FURRING + 5/8" TYPE X GWB AT LANDING CEILINGS

Partial Correction

4 Misc 1

OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT: 4TH FLOOR; 116; 3RD FLOOR INCLUDING ELECTRICAL ROOM & BACK OF HOUSE; 2ND FLOOR INCLUDING ELECTRICAL ROOM; CORRIDORS; 2ND FLOOR ELEVATOR LOBBY

**Rough Electrical  
Inspection -  
Commercial**

John Borns

Partial

Wednesday, February 08, 2017

Corrective Action Required

1 Misc 1

**SERVICE AND FEEDER CONDUCTORS ARE ALUMINUM VS. COPPER. IF APPROVED BY A/E, MUST SUBMIT BE SUBMITTED TO LS PLAN REVIEWER.**

**Comments:**