

**PUBLIC WORKS ENGINEERING DIVISION**

# Inspection Summary

Permit #: PRPWFC20152150, Public Works Infrastructure Permit - Commercial  
 I-470 BUSINESS AND TECHNOLOGY CENTER  
 Address: 2640 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Monday, February 13, 2017

**Informational**

- Tom Chandler 11/30/2016 1:24 PM Storm sewer construction.  
 Tom Chandler 12/20/2016 1:28 PM Storm sewer connection on east side of building installed and stubbed for roof drains.  
 Tom Chandler 02/07/2017 3:59 PM Roof drains line on west side of building installed and connected to existing FI.  
 Tom Chandler 02/13/2017 3:41 PM poured walls to modify existing FI on SW corner of building.

PW-Site Visit	Tom Chandler	Partial	Monday, February 13, 2017
---------------	--------------	---------	---------------------------------

**Informational**

- .Tom Chandler 01/18/2017 8:40 AM Monday was a holiday and no work being done today. Site left in good condition and ESC established.  
 Tom Chandler 01/31/2017 3:37 PM Installing private sidewalk on east and south side of the building.  
 Tom Chandler 02/01/2017 3:33 PM Installed the rest of the sidewalk on the south side of the building.  
 Tom Chandler 02/06/2017 3:36 PM Begun work on existing CI on Mc Baine. Dug hole to prepare for Fire line tie-in.  
 Tom Chandler 02/13/2017 3:37 PM Poured curbs in parking lot and 2 sections in the parking lot were paved.

**Comments:**

---