

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Partial	Tuesday, February 14, 2017
Partial Correction 1 Misc 1		NO ISSUES FOUND ON VISUAL INSPECTION OF 3" GAS PIPE FROM BUILDING ENTRY TO MEZZANINE. P.C. PRESSURE-TESTED 3" LINE; CUMULATIVE PRESSURE TEST OF 3" LINE + SUPPLY TO MED LABS C102 & C103;	
Rated Assembly Inspection	John Borns	Partial	Tuesday, February 14, 2017
Partial Correction 1 Misc 1		AT ELEVATOR EQUIPMENT ROOM A150 OK TO APPLY 1ST LAYER 5/8" TYPE X GWB AT WEST WALL, 2 LAYERS AT CONNECTION WITH INTERSECTING WALL;	
In-wall Inspection	John Borns	Partial	Tuesday, February 14, 2017
Partial Correction 1 Misc 1		OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING 1ST FLOOR LOCATIONS: EAST WALL OF ELECT 3-161; OK TO 4' TOP-OUT WALLS; AREA "A"; AREA "C" COMPLETE EXCEPT C160; B153; D161;	
		ENSURE LEVEL-TO-LEVEL FLOOR OPENINGS ARE FIRESTOPPED BEFORE COVERING WALLS	
Partial Correction 2 Misc 1		OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING	

+ IN-WALL SYSTEMS AT FOLLOWING 2ND FLOOR LOCATIONS:
A218; C271;

Comments: