

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Curb - Proof Roll	Steve Robbins	Partial	Tuesday, February 14, 2017

Informational

1 Today they were forming and pouring sidewalks around the parking lot. Steve Robbins  
02/14/2017 4:17 PM

Informational

1 They are continuing to finish the curbs in the parking lot. They are doing the islands around  
the light poles. Steve Robbins 02/13/2017 3:29 PM

Informational

2 They did not work on the curbs today, the weather was too cold. They will do the curbs on  
the islands tomorrow. Steve Robbins 02/09/2017 4:03 PM

Informational

3 Today they did a proofroll for the curbs only on the parking lot. The geo-grid and rock has  
been installed 1 foot behind where the curbs will be. We did 17 tons in a dump truck. They  
are going to start installing curbs with a curb machine. Steve Robbins 02/07/2017 2:42 PM

Informational

4 Today they used the curb machine to pour curbs in the parking lot, They also dug out the  
approach on the west side, they already have the east side ready to go, they still have to  
cut out the existing curbs for the entrance. They did all the curbs that are straight, they will  
start on the others tomorrow. Steve Robbins 02/08/2017 2:09 PM

Comments: