

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161426, Building Permit - Commercial
Address: 720 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, February 28, 2017

Partial Correction
1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING +
ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: MEN'S RR;
WOMEN'S RR; L.P. CLO; CASH COUNT; ARCHERY; **100 VESTIBULE;**

Corrective Action Required
2 Misc 1

**ACT CEILING AREAS 105, 108; 109, 110 NOT APPROVED TO
COVER. LOW-VOLTAGE CABLE MUST BE SUSPENDED TO
STRUCTURE (NOT TO OTHER MEP SYSTEMS) -- NOT TO BE
ATTACHED TO CEILING SUPPORT WIRES.**

Comments: