

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial

The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, March 06, 2017

Informational

- 1 The 8" sewer line and all MH"s have the video completed. The water dept. found 2 deflections during the video. I let them know they can dig it up and fix the deflection and then they have to wait 30 days and do another mandrel test. If they do not cut into the line they do not have to do the other tests.Steve Robbins 03/06/2017 2:13 PM

Comments: