
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20152150, Public Works Infrastructure Permit - Commercial
I-470 BUSINESS AND TECHNOLOGY CENTER
Address: 2640 NE MCBAIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Site Visit	Tom Chandler	Partial	Monday, March 06, 2017

Informational

- 1 .Tom Chandler 01/18/2017 8:40 AM Monday was a holiday and no work being done today. Site left in good condition and ESC established.
Tom Chandler 01/31/2017 3:37 PM Installing private sidewalk on east and south side of the building.
Tom Chandler 02/01/2017 3:33 PM Installed the rest of the sidewalk on the south side of the building.
Tom Chandler 02/06/2017 3:36 PM Begun work on existing CI on Mc Baine. Dug hole to prepare for Fire line tie-in.
Tom Chandler 02/13/2017 3:37 PM Poured curbs in parking lot and 2 sections in the parking lot were paved.
Tom Chandler 02/15/2017 7:13 AM proof rolled firelanes for parking lot.
Tom Chandler 02/17/2017 1:12 PM Grading and putting rock down for more sections of parking lot to be paved.
Tom Chandler 02/21/2017 5:11 PM Poured parking lot fire lane just south of th building today.

Informational

- 2 Tom Chandler 02/28/2017 10:22 AM Finishing parking lot on south end of building today. Will do curbs and commercial entrance to tie into McBaine drive at end of week.

Informational

- 3 Tom Chandler 03/06/2017 3:24 PM Talked to Kent Ward today about existing Sanitary sewer manholes along Independence drive. Need adjust ring and barrel section on 2 of the

existing structures.

Comments:
