

ADMINISTRATIVE OFFICE
P.O. BOX 50
LEAVENWORTH, KS 66048
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS
CENTRAL DISPATCH
(913) 281-0111

PURCHASED BY

CUSTOMER: Shedigs It LLC
CODE: 6310
SALES TYPE: Utility
PROJECT #: 15
P.O. #: 1614

LOCATION

FINISHER: Brandon
ADDRESS: 1200 SE Hamblen Rd
MAP PAGE: KC-AQ42
LEE'S SUMMIT WATER SERVICE FACILITY: 291 N to Persels Rd/Bailey Rd - E to Hamblen Rd - N to Job (inside the facility, N side)

DELIVERY

When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

X

DELIVERY PROFESSIONAL: Lamont Winn

TRUCK NUMBER: 320

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	0-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
3:21 PM		3:40 PM					

FIELD TEST ON JOB SITE

AIR	TEST CYLS	TEMP	YIELD	SLUMP	ESTIMATED SLUMP ON JOB	WATER ADDED PER CUSTOMER	PREVIOUS TRUCK
							315

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER

Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE KICKERS		SLUMP	
14-Feb-2017		815		828419				Slump 2, Prods	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	AMOUNT	
2.00	2.00	2.00	KC5KEM20	KCM MB 5K (1-3" SLUMP) SLAG					
2.00	2.00	1.00	311%NONC	1% NON-CHLORIDE ACCELERATOR					
1.00		0.00	FUELCHRG	FUEL SURCHARGE					

For the kicker on the south side of water meter vault on
MINIMUM LOAD CHARGE 450 bend
WINTER SERVICE CI

For Deliveries Made In Missouri: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

For Deliveries Made In Kansas: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

SUBTOTAL

TAX

TICKET TOTAL

PREVIOUS TOTAL

ORDER TOTAL

LOAD

PLANT: Lee's Summit, MO PLANT OPERATOR: Mark Brasfield

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
2 in	2 in	0.0 lb	0.0 lb	-1.0 gal	512.0 lb	404.7 lb	12.9 gl	0.363	0.289	7498 lb
Material	Specific	Quantities			Percentage					Water
	Gravity	Design	Required	Batched	Absorption	Moisture	Variance			
BUZ_I/II	3.15	529.0 lb	1058.0 lb	1050.0 lb			-0.76%			
CP_SLAG	2.89	176 lb	352 lb	350 lb			-0.14%			
ADVA140	0	3.00 /C	42.30 oz	42.00 oz			-0.71%			
HOT	1	100.00 % #	354.25 lb	280.00 lb			-20.96%		280.00 lb	
COLD	1	.00 % #	.00 lb	.00 lb						
DARASET	0	1.00 % #	225.60 oz	224.00 oz			-0.71%			
GMQ_3/4	2.62	1571 lb	3170 lb	3150 lb	0.00	0.88% A	-0.34%		27 lb	
SAND_MO	2.63	1285 lb	2668 lb	2650 lb	0.00	3.81% A	-0.67%		97 lb	
WATER	1	256.00 lb	.00 lb	.00 lb						
AIR	0	1.50 /C	21.15 oz	21.00 oz			-0.71%			

NOTES

DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount

Pmt Method

DP Initials

X