

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Base Lift	Steve Robbins	Partial	Wednesday, March 08, 2017

Informational

- 1 Today Seal-O-Matic Paving Company is installing 6" of base asphalt. I have checked the temperatures of the asphalt when it was going down and coming out of the trucks. About 2-3 trucks were running about 290 degrees. The pavement going down was about 265-270, I asked that they get the asphalt a little hotter at the plant, after that the next trucks I checked were 275-285. They are not going to finish the entire parking lot today, They will finish in the morning if weather permits. Steve Robbins 03/08/2017 2:41 PM

**Comments:**