

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial
WATER UTILITIES FACILITY
Address: 1200 SE HAMBLEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Brice Lawson	Partial	Wednesday, March 08, 2017

Informational

- 1 Brice Lawson 03/08/2017 11:27 AM
She Digs It installed the dual 24" by 38" by 92' elliptical pipes located at the south entrance to this site. These pipes are class 4. The joints were put together with mastic. The plans called for mitered ends on the pipe but flared end sections were used instead of the mitered pipes. They filled the void between the two pipes with flowable fill up to the springling. On the north end near the FES the flowable fill is approx. 6" thick for approx. 8'. They plan to fill the remainder of this void up to the springline in this 8' long area with compacted soil.

Comments: