

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Surface Course	Steve Robbins	Partial	Thursday, March 09, 2017

**Informational**

1 This afternoon they starting installing the 2" of surface for the parking lot on the end that they finished the base on yesterday. It started raining at about 1:30 so they shut down for the day, it is suppose to be about 30 degrees in the morning so it is unlikely they with lay any surface tomorrow.Steve Robbins 03/09/2017 3:37 PM

PW-Street - Base Lift	Steve Robbins	Passed	Thursday, March 09, 2017
-----------------------	---------------	--------	--------------------------------

**Informational**

1 This morning they finished installing all the base rock for the parking lot.Steve Robbins 03/09/2017 3:34 PM

**Informational**

1 Today Seal-O-Matic Paving Company is installing 6" of base aphalt. I have checked the temperatures of the ashpalt when it was going down and coming out of the trucks. About 2-3 trucks were running about 290 degrees. The pavement going down was about 265 -270, I asked that they get the asphalt a little hotter at the plant, after that the next trucks I checked were 275-285. They are not going to finish the entire parking lot today, They will finish in the morning if weather permits.Steve Robbins 03/08/2017 2:41 PM

**Comments:**

