

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial
SAINT LUKE'S EAST - WEST PARKING LOT
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Partial	Monday, March 13, 2017

Informational

1 No work done today. Too cold and rainy. Steve Robbins 03/13/2017 3:46 PM

Informational

1 They did not work today doing any asphalt because of the cold temperature, we are expecting snow over the weekend so it will have to warm up. Steve Robbins 03/10/2017 3:36 PM

Informational

2 This afternoon they starting installing the 2" of surface for the parking lot on the end that they finished the base on yesterday. It started raining at about 1:30 so they shut down for the day, it is suppose to be about 30 degrees in the morning so it is unlikely they will lay any surface tomorrow. Steve Robbins 03/09/2017 3:37 PM

Comments: