

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161179, Building Permit - Commercial
Address: 1820 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Partial	Tuesday, March 14, 2017

Partial Correction
1 Misc 1

GAS FEEDER LINE TRENCHED, LAID, AND BACKFILLED FROM PRINT MARK (G1) TO (G2); COMPLETE EAST TO BLDG ENTRY AT NE CORNER. INFRASOURCE PRESSURE TEST WITNESSED AT 100 PSI STEADY FOR >10 MINUTES. FEEDER PIPING TO BUILDING OK FOR USE.

TRACER WIRE IN PLACE

Partial Correction
2 Misc 1

**GAS PIPING FROM BUILDING ENTRY TO WATER HEATER LOCATION ON 2ND FLOOR:
NO ISSUES ON VISUAL INSPECTION.
PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. OK FOR USE WHEN READY.**

Rated Assembly Inspection	John Borns	Partial	Tuesday, March 14, 2017
----------------------------------	------------	---------	-------------------------

Partial Correction
1 Misc 1

RATED WEST AND EAST STAIRWELLS: OK TO TAPE, MUD AND FIRE-STOP UNIT FACE AND STAIRWELL FACE FULL HEIGHT BOTH STAIRS

Partial Correction
2 Misc 1

OK TO TAPE, MUD AND FIRE-STOP WHEN READY 5/8" TYPE X GWB AT 1ST FLOOR CEILINGS AND WALLS AT: 106; 108; 113; 114; 115; 109; 111 INCLUDING EAST WALL ABOVE CEILING; MAIN CORRIDOR; 102-4 116-7

Partial Correction

3 Misc 1

OK TO TAPE, MUD AND FIRE-STOP WHEN READY 5/8" TYPE X
GWB AT 2ND FLOOR CEILINGS AND WALLS AT: CORRIDOR; 206;
208; 213; 214; 215; 209; 211; 202-4 216-7

Partial Correction

4 Misc 1

OK TO TAPE, MUD AND FIRE-STOP WHEN READY 5/8" TYPE X
GWB AT 3RD FLOOR CEILINGS AND WALLS AT: CORRIDOR; 306;
308; 309; 311; 313; 314; 315;
302-4 316-7

Comments: