

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial
SAINT LUKE'S EAST - WEST PARKING LOT
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Partial	Friday, March 17, 2017

Informational

- 1 The surface course has been installed, 2", they still have a small section by each approach to finish. Today they were working on light posts. Steve Robbins 03/17/2017 4:20 PM

Informational

- 1 They are installing the surface 2" for the remaining part of the parking lot. At about 3 p.m. they were not done but thought they would finish this afternoon. Steve Robbins 03/16/2017 4:29 PM

Informational

- 2 No asphalt today. Probably not until thursday. Steve Robbins 03/14/2017 3:37 PM

Informational

- 3 This afternoon they starting installing the 2" of surface for the parking lot on the end that they finished the base on yesterday. It started raining at about 1:30 so they shut down for the day, it is suppose to be about 30 degrees in the morning so it is unlikely they with lay any surface tomorrow. Steve Robbins 03/09/2017 3:37 PM

Informational

- 4 They did not work today doing any ashplat because of the cold temerature, we are expecting snow over the weekend so it will have to warm up. Steve Robbins 03/10/2017 3:36 PM

Informational

- 5 No work done today. Too cold and rainy. Steve Robbins 03/13/2017 3:46 PM

Comments:

