

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161240,  
The Summit Church  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Proof roll parking lot	Steve Robbins	Passed	Monday, March 20, 2017

**Informational**

1 No work in the parking lot today because of weather. Steve Robbins 03/13/2017 4:01 PM

**Informational**

2 We did a partial proofroll of the parking lot today, the west side and the entrance off of ashurst. The proofroll on ashurst is good to go, but the parking lot has 3 areas that need to dry out, with the weather coming in this weekend it is unlikely they will be able to asphalt on monday. Steve Robbins 03/10/2017 3:40 PM

**Informational**

3 The curbs are installed in the parking lot, they did a proofroll for the parking lot before they started installing type 3 rock and geo-grid. So far the south and east sides of the parking lot have been rocked with geo-grid installed. We probably will not do a proof roll until spring because no asphalt will be installed this winter. Steve Robbins 12/14/2016 3:53 PM

**Informational**

4 Today they are grading west side of the parking lot trying to get it ready for geo-grid and rock. Steve Robbins 12/15/2016 2:49 PM

**Informational**

5 So far all the parking lot has curb, rock and geo-grid installed except for the west side which they are working on today to get in graded so they can put the rock and geo-grid down. Steve Robbins 12/21/2016 10:50 AM

**Informational**

6 All of the proofrolls for the parking lot and the public street have passed. Steve Robbins 03/20/2017 3:04 PM

**Comments:**

---