
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Base Lift	Steve Robbins	Partial	Monday, March 20, 2017

Informational

- 1 Today they intalled base rock on west side of the parking lot, they are letting one section dry out until monday, they are also going to start the base for the street on monday, ashurst.Steve Robbins 03/17/2017 4:10 PM

Informational

- 2 Today they installed base rock for the public street ashurst coming off view high. They are also installing base rock in the parking lot for entrance off ashurst. They will be working their way around the parking lot. The area that has been in question on the west side of the building is still dryin g out, a sprinkler line broke over the weekend and flooded the area again.Steve Robbins 03/20/2017 3:11 PM

PW-Proof roll parking lot	Steve Robbins	Passed	Monday, March 20, 2017
---------------------------	---------------	--------	------------------------------

Informational

- 1 No work in the parking lot today because of weather.Steve Robbins 03/13/2017 4:01 PM

Informational

- 2 We did a partial proofroll of the parking lot today, the west side and the entrance off of ashurst. The proofroll on ashurst is good to go, but the parking lot has 3 areas that need to dry out, with the weather coming in this weekend it is ulnlikely they will be able to ashplat on monday.Steve Robbins 03/10/2017 3:40 PM

Informational

- 3 The curbs are installed in the parking lot, they did a proofroll for the parking lot before they

started installing type 3 rock and geo-grid. So far the south and east sides of the parking lot have been rocked with geo-grid installed. We probably will not do a proof roll until spring because no asphalt will be installed this winter.Steve Robbins 12/14/2016 3:53 PM

Informational

4 Today they are grading west side of the parking lot trying to get it ready for geo-grid and rock.Steve Robbins 12/15/2016 2:49 PM

Informational

5 So far all the parking lot has curb, rock and geo -grid installed except for the west side which they are working on today to get in graded so they can put the rock and geo-grid down.Steve Robbins 12/21/2016 10:50 AM

Informational

6 All of the proofrolls for the parking lot and the public street have passed.Steve Robbins 03/20/2017 3:04 PM

Comments:
