
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161027, Public Works Infrastructure Permit - Commercial

TWIN LAKES INSURANCE

Address: 2641 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Valve	Tom Chandler	Passed	Monday, March 20, 2017

Informational

- 1 Tom Chandler 03/20/2017 3:51 PM 8" gate inline valve installed on existing water main. 8"x6" cut-in tee installed for new fire line. 6" gate valve installed on new fire line as well.

PW-Roof Drain	Tom Chandler	Passed	Monday, March 20, 2017
---------------	--------------	--------	------------------------------

Informational

- 1 Tom Chandler 02/02/2017 3:59 PM Begun installation of 8" HDPE roof drain line starting at CI 2-2.
Tom Chandler 02/03/2017 3:14 PM Installed 8" HDPE roof drain line south of the 45. Approximately 60ft. of pipe installed.
Tom Chandler 02/06/2017 3:40 PM Construction of 8" HDPE roof drain line is complete and stubbed at building. Will tie in roof drains at later date.

PW-Water Line - Construction Taps Removed	Tom Chandler	Passed	Monday, March 20, 2017
--	--------------	--------	------------------------------

Informational

- 1 Tom Chandler 02/17/2017 1:17 PM Installing water line going into building and water line going to private hydrant.
Tom Chandler 02/28/2017 4:15 PM Water department performed test shutdown and

located valves. Will need to do shutdown to cut in a tee for a fire line and backflow valve and vault.

Tom Chandler 03/14/2017 3:13 PM Water department will be out in the morning to help locate water line. Will do shut down in the afternoon to allow for cut-in tee to be installed.

Tom Chandler 03/15/2017 4:22 PM Water has been shut down after water department located the water main. Will do the cut-in tee in the morning. Will pour thrust blocks tomorrow as well.

Tom Chandler 03/20/2017 3:46 PM Water department completed water tap this morning. Will set meter and pit tomorrow. Vault and backflow preventer were installed 03/17/17.

Bob Burns covered for me on that day.

Comments:
