

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Commercial	John Borns	Partial	Tuesday, March 21, 2017
 Partial Correction			
1 Misc 1	OK TO COVER WHEN READY PVC UNDER-SLAB ELECTRICAL CONDUIT: ONE 3" + ONE 1" FROM ELEVATOR EQUIPMENT ROOM TO MDP LOCATION; LOWER LIFT CONDUIT COMPLETE AT MDP LOCATION; ONE 2" PVC FROM EXIT UNDER BLDG NE SLAB EXTENDED N INTO POOL EQUIPMENT AREA;		
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Tuesday, March 21, 2017
 Partial Correction			
1 Misc 1	OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT:FROM WEST END EAST TO 6" BLDG DRAIN + 6" SOUTH TO UNDER FOOTING; REMAINDER OF PVC UNDER-SLAB DWV EXCEPT LINES TO POOL & EMPLOYEE RR; PIPING & P-TRAPS(ALLOWED IN LIEU OF INDIRECT WASTE) FOR TRENCH DRAINS AT PERMIT PRINT MARKS #1; 2; 3; REMAINDER OF PIPING FOR TRENCH DRAINS AT EAST HALF OF POOL BLDG;		
 PIPING AT POOL EQUIPMENT ROOMS YET TO BE INSTALLED & INSPECTED.			
 NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.			

Comments: