

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mike Copeland	Partial	Wednesday, March 22, 2017

Partial Correction
1 Misc 1

OK TO COVER AT STAIRWELLS: 2 LAYERS 5/8" TYPE X GWB AT WALLS BOTH STAIRWELLS; RESILIENT FURRING + 5/8" TYPE X GWB AT LANDING CEILINGS

Partial Correction
2 Misc 1

OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT:
4TH FLOOR;
3RD FLOOR;
2ND FLOOR;
1ST FLOOR: 116; 101; 103; 105; 107; 109; 111; 113; 106 W WALL 1ST LAYER; MEETING ROOM; POOL (2ND LAYER AT W WALL); 104; 111; 112; 116; 118; 119; 126; 127; 128; 129; 131; 133; 144; 145; 146; 152;

CEILINGS ONLY AT: 119/121/123/125; 122; 124; 110; 140; 142;

122 W WALL 1ST LAYER;

Partial Correction
3 Misc 1

LAUNDRY CHUTE: OK TO COVER WHEN READY: INTERIOR 1ST LAYER 5/8" TYPE X GWB;

EXTERIOR: INFILL AT DOOR OPENINGS AT 4TH & 3RD FLOORS; SOUTH WALL 1ST LAYER AT 4TH & 3RD FLOORS;

Partial Correction
4 Misc 1

ELEVATOR SHAFT
4 LAYERS (W/ REILIENT CHANNEL) 5/8" TYPE X GWB AT LID
TWO LAYERS 5/8" TYPE X GWB AT N,E,S WALLS COMPLETE,

TAPED, AND MUDDED

1st FLOOR SOUTH SIDE ELEVATOR SHAFT 2ND LAYER APPROVED

**Above Ceiling
Inspection**

Mike Copeland Not Ready

Wednesday, March 22, 2017

Partial Correction

1 Misc 1

OK TO COVER WHEN READY SYSTEMS ABOVE LOWER GWB
CEILINGS AT: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR EXCEPT
ELEVATOR LOBBY AND BACK OF HOUSE;

Partial Correction

2 Misc 1

LOBBY AND MEETING ROOMS 1ST FLOOR, CHANNEL INSTALLED
16" O.C. AND FIRECAULK PENETRATIONS APPROVED TO COVER.

Comments: