
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20162935, Building Permit - Residential

Address: 1692 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Steve Robbins	Partial	Thursday, March 23, 2017
Informational			
1	The driveway was formed and rock was compacted on 3/17/17		Steve Robbins 03/23/2017 3:02 PM
PW-Sidewalk Inspection	Steve Robbins	Partial	Thursday, March 23, 2017
Informational			
1	The sidewalk was formed and the rock was compacted, this also had an ADA ramp and its was formed and rock compacted with pins.		Steve Robbins 03/23/2017 3:08 PM
Driveway Inspection	Steve Robbins	Passed	Thursday, March 23, 2017
Informational			
1	The driveway was formed and rock was compacted on 3/17/17		Steve Robbins 03/23/2017 3:02 PM
Informational			
2	The driveway was poured and has passed inspection.		Steve Robbins 03/23/2017 3:04 PM
PW-Sidewalk Inspection	Steve Robbins	Failed	Thursday,

March 23,
2017

Informational

- 1 The sidewalk was formed and the rock was compacted, this also had an ADA ramp and its was formed and rock compacted with pins. Steve Robbins 03/23/2017 3:08 PM

Informational

- 2 The sidewalk passed the inspection but the ADA did not. They need to re-do the landing and 4 sections of sidewalk leading up to and including the turn-around area. I talked with Bob Leo today and he will let me know when he is going to do it over. Steve Robbins 03/23/2017 3:12 PM

Comments:
