
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Curb - Compression Strength	Steve Robbins	Passed	Monday, March 27, 2017
PW-Storm - Outlet Structure	Steve Robbins	Passed	Monday, March 27, 2017

Informational

- 1 All storm outlet structures has been installed on this job. Steve Robbins 03/27/2017 8:12 AM

PW-Water Line Construction Inspection	Steve Robbins	Passed	Monday, March 27, 2017
---------------------------------------	---------------	--------	------------------------

Informational

- 1 Brice Lawson 10/12/2016 4:30 PM
Central Plumbing installed approx. 235' of 8" C900 water line starting at 9+09.25 towards the west.

Informational

- 2 Brice Lawson 10/13/2016 4:29 PM
Central Plumbing installed approx. 165' of 8" C900 water line. They continued where they left off on 10/12 and installed pipe to the T fitting where this line branches to the building.

PW-Street - Proof Roll	Steve Robbins	Passed	Monday,
------------------------	---------------	--------	---------

March 27,
2017

Corrective Action Required

1

Informational

2

The proofroll for the two public streets has passed. I have documented this with the proofroll for the parking lot. Steve Robbins 03/27/2017 7:51 AM

Comments:
