

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20170501, Building Permit - Commercial
Address: 413 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|---|------------------------|
| In-wall Inspection | John Borns | Partial | Monday, March 27, 2017 |
| Partial Correction | | | |
| 1 Misc 1 | | OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING LOCATIONS: ALL WALLS EXCEPT PLAY/COFFEE AND EAST RESTROOM | |
| Corrective Action Required | | | |
| 2 Misc 1 | | IPC 305.8; IRC P2603: SHIELD PLATES REQUIRED AT BASE PLATES / BOTTOM TRACKS AND TOP PLATES / TRACKS SHALL EXTEND A MINIMUM OF 2" ABOVE BASE PLATES / BOTTOM TRACKS AND BELOW TOP PLATES / TRACKS. | |
| Corrective Action Required | | | |
| 3 Misc 1 | | PERMANENT CAP ABANDONED DWV PIPES. | |
| Underslab Plumbing Inspection - Commercial | John Borns | Passed | Monday, March 27, 2017 |

Comments: OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.