

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial

SAINT LUKE'S EAST - WEST PARKING LOT

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Proof roll parking lot	Steve Robbins	Passed	Monday, March 27, 2017

Corrective Action Required

1

Informational

2 The proofroll passed on this parking lot.Steve Robbins 03/27/2017 3:26 PM

PW-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Monday, March 27, 2017
---	---------------	---------	------------------------------

Informational

2 No work was done today due to the cold weather and snow.Steve Robbins 12/19/2016 3:48 PM

Informational

1 Today they installed aproximately 55 ft. of 60" concrete stormpipe and put in rock. Steve Robbins 12/14/2016 3:40 PM

PW-Grading/Excavation/Fill Inspection	Steve Robbins	Passed	Monday, March 27, 2017
--	---------------	--------	------------------------------

Informational

1 Today they installed rock on top of the geo-grid and was compacting it, I told them to call when they are ready for a curb proofroll before they install any curbs. We are thinking maybe wednesday for a proofroll.Steve Robbins 02/06/2017 3:03 PM

Informational

- 2 Today they finished installing all the geo-grid and they are about 3/4 of the way done with the rock in the parking lot. They are rolling and compacting the rock as they go.Steve Robbins 02/03/2017 3:18 PM

Informational

- 3 Today they are installing geo-grid and also putting in the rock. They are also rolling in and compacting the rock as they go.Steve Robbins 02/02/2017 3:56 PM

Informational

- 4 Today they had their own proofroll for the dirt done, it passed. In the morning they will begin to put rock and geo-grid in , then we will have our proofroll.Steve Robbins 02/01/2017 3:33 PM

Informational

- 5 Today they were doing grading in the parking lot trying to get it ready for a dirt proofroll.Steve Robbins 01/31/2017 3:26 PM

Informational

- 6 Most of the grading is completed, everything around the detention basin has been graded and most around the parking lot. They are going to install asphalt tomorrow, the rain did not damage the parking lot or proofroll.Steve Robbins 03/07/2017 1:02 PM

Informational

- 7 All the grading for this project has been finished. They still have some vegetaion to get in. The light poles have all been installed.Steve Robbins 03/27/2017 3:33 PM

**Comments:**

---