PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162366, Building Permit - Commercial Address: 825 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Foundation Inspection John Borns Not Ready Monday, April 10, 2017

- Commerial

Partial Correction

1 Misc OK TO POUR POST-TENSIONED FLOOR SLAB SYSTEM AT WEST

GARAGE (EAST AND CENTER GARAGE SLABS INSPECTED EARLIER)

AS APPROVED BY SPECIAL INSPECTOR.

Partial Correction

2 Misc STUB WALLS AT GARAGE EXTERIOR PERIMETER: STUB WALLS AT

WEST GARAGE OK TO POUR WHEN READY;

STUB WALLS AT CENTER GARAGE NOT APPROVED TO POUR.

RE-BAR IS COATED WITH FORM OIL.

Partial Correction

3 Misc STUB WALLS AT EAST AND WEST ENDS OF APARTMENT BUILDING

OK TO POUR WHEN READY

Comments: