

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162366, Building Permit - Commercial
Address: 825 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Foundation Inspection -Commercial	John Borns	Not Ready	Monday, April 10, 2017

~~Partial Correction~~

1	Misc	OK TO POUR POST-TENSIONED FLOOR SLAB SYSTEM AT WEST GARAGE (EAST AND CENTER GARAGE SLABS INSPECTED EARLIER) AS APPROVED BY SPECIAL INSPECTOR.
--------------	-----------------	--

~~Partial Correction~~

2	Misc	STUB WALLS AT GARAGE EXTERIOR PERIMETER: STUB WALLS AT WEST GARAGE OK TO POUR WHEN READY; STUB WALLS AT CENTER GARAGE NOT APPROVED TO POUR. RE-BAR IS COATED WITH FORM OIL.
--------------	-----------------	--

~~Partial Correction~~

3	Misc	STUB WALLS AT EAST AND WEST ENDS OF APARTMENT BUILDING OK TO POUR WHEN READY
--------------	-----------------	---

Foundation Inspection	John Borns	Partial	Monday, April 10, 2017
- Commercial			

Partial Correction

1	Misc	OK TO POUR POST-TENSIONED FLOOR SLAB SYSTEM AT WEST GARAGE (EAST AND CENTER GARAGE SLABS INSPECTED EARLIER) AS APPROVED BY SPECIAL INSPECTOR.
---	------	---

Partial Correction

2	Misc	STUB WALLS AT GARAGE EXTERIOR PERIMETER: STUB WALLS AT WEST, CENTER AND EAST GARAGES OK TO POUR WHEN READY
---	------	---

Partial Correction

3	Misc	STUB WALLS AT EAST AND WEST ENDS OF APARTMENT BUILDING OK TO POUR WHEN READY
---	------	--

Comments: