

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Driveway Inspection	Brice Lawson	Partial	Monday, April 10, 2017

Informational

1 Brice Lawson 04/10/2017 1:55 PM

Casey Williams requested an inspection of the base rock for the south driveway approach. The type 5 base rock appeared to be well compacted and stable. I dug holes 4 different areas of the approach to check the thickness of the type 5 rock. It appeared that there was at least an 8" thickness of the type 5 base rock.

The east concrete storm pipe that is under the driveway approach will not have the 8" of type 5 over it. This was approved by Gene Williams. This driveway approach pavement is designed to be 6" thick. I checked with Gene Williams about this pavement thickness being 6" instead of our standard 8" and he said it would be fine.

Comments: