

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Partial	Tuesday, April 11, 2017

Informational

- 1 Yesterday on 4/10 they installed surface in the parking lot on the west side. Today they are working on the east side of the parking lot and working there way around the whole lot. The public road on ashurst and the one off chipman has not been suraced yet. I told them to sawcut the road on chipman about a foot beyond the curb into the street because it was chipping away. They agreed. Steve Robbins 04/11/2017 11:26 AM

Corrective Action Required

1

Informational

- 2 No work was done on surface due to the rain this week. Steve Robbins 04/07/2017 2:39 PM

Comments: