

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial

SAINT LUKE'S EAST - WEST PARKING LOT

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, April 12, 2017
1 They put storm pipe from structure 104 to 103, Informational	Steve Robbins	12/22/2016 4:26 PM	
2 Structure 102 and 103 was installed along with the pipe and rock. Informational	Steve Robbins	12/28/2016 8:14 AM	
3 No work was done today due to the cold and snow. Informational	Steve Robbins	12/19/2016 3:52 PM	
4 Today they installed aproximately 55 ft. of 60" concrete stormpipe and put in rock. Steve Informational	Robbins	12/14/2016 3:40 PM	
5 No work was done today due to the cold weather and snow. Informational	Steve Robbins	12/19/2016 3:48 PM	
6 Structure 109 and 108 have been installed and the collars have been poured on them. Today they installed structure 107 and 106 and the pipe with rock, tomorrow they are planning on pouring the collars for those structures. Informational	Steve Robbins	12/20/2016 3:44 PM	
7 So far today they have installed structure 105 and 104, they are planning on pouring the collars for the last 4 structures this afternoon after lunch. They have the pipe and rock for structure 104 Informational	Steve Robbins	12/21/2016 12:06 PM	
8 They have installed structure 301 and all the pipe and rock. Today they are finishing all the collars on the other structures. Line 2 is what they will start next and they will have to have cars moved in order to do it. Informational	Steve Robbins	12/29/2016 10:35 AM	

Informational

- 9 Today they installed structure 101 and structure 202. Structure 202 has been tied into existing 24" pipe. Also structure 202 was tied into the existing 24" pipe coming out of existing structure 201.  
Steve Robbins 12/30/2016 1:55 PM

Informational

- 10 Yesterday they did some grading . Today they are putting in the 6" perforated HDPE underdrain pipe, they are starting on the south end of the parking lot. Steve Robbins  
01/04/2017 11:02 AM

Informational

- 11 Yesterday and today there was no work done on the this site due to the cold and snow.Steve Robbins 01/06/2017 1:58 PM

Informational

- 12 Today they are continuing to work on the underdrain in the parking lot, they are also installing rip rap by the detention basin.Steve Robbins 01/09/2017 10:50 AM

Informational

- 13 Today they were doing some grading and also digging the trench for the underdarain pipe.Steve Robbins 01/10/2017 4:30 PM

Informational

- 14 Today they continued to put in the underdrain pipes with rock. They were also doing a little bit of grading by the basin.Steve Robbins 01/11/2017 2:37 PM

Informational

- 15 Today they finished installing the 6" underdrain perforated pipe and rock. They are not planning on working tomorrow.Steve Robbins 01/12/2017 3:56 PM

Informational

- 16 Yesterday was a holiday so I did not work, it looks like they have finished all the underdrains for the parking lot. They still have rip rap to install in the retention basin. They are not working today.Steve Robbins 01/17/2017 11:01 AM

Informational

- 17 No work being done today.Steve Robbins 01/18/2017 4:20 PM

Informational

- 18 Not working today, too much mudd. They still have 501 and 502 to complete when the weather gets better.Steve Robbins 01/19/2017 2:38 PM

Informational

- 19 Today they are making the final connections of the underdrains to the storm structures. They will be finished this afternoon.Steve Robbins 01/20/2017 3:29 PM

Informational

- 20 No work was done here today. No erosion control problems.,Steve Robbins 01/23/2017 2:35 PM

Informational

- 21 Nobody worked on this job site today.Steve Robbins 01/24/2017 3:49 PM

Informational

- 22 No work was done on this site today.Steve Robbins 01/25/2017 3:03 PM

Informational

23 No work was done today.Steve Robbins 01/26/2017 2:51 PM

Informational

24 Today they were doing grading in the parking lot. Next week they are planning on starting with the geo-grid and rock if the weather is good.Steve Robbins 01/27/2017 2:35 PM

Informational

25 Nobody was working here today.Steve Robbins 01/30/2017 3:26 PM

Informational

26 All the storm boxes and storm pipe has been installed. When all the other work is done I am going to give them substantial completion so they can let people park in the new parking lot and this will give them room to be able to install the last storm box and install the asphalt and curbs on the last section. I talked to Kent about this and he agreed.Steve Robbins 03/28/2017 10:55 AM

Informational

27 Today no work was done, they still have a storm box to install.Steve Robbins 04/12/2017 3:47 PM

#### Comments:

---