LEE'S SUMMIT

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20162935, Building Permit - Residential

Address: 1692 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:			
Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Steve Robbins	Partial	Thursday, April 13, 2017

Informational

1 The sidewalk was formed and the rock was compacted, this also had an ADA ramp and its was formed and rock compacted with pins.Steve Robbins 03/23/2017 3:08 PM

Informational

2 The sidewalk passed the inspection but the ADA did not. They need to re-do the landing and 4 sections of sidewalk leading up to and including the turn-around area. I talked with Bob Leo today and he will let me know when he is going to do it over. Steve Robbins 03/23/2017 3:12 PM

Corrective Action Required

3

Informational

4 This morning I inspected the forms after they did their tear-out. The forms passed inspection. Steve Robbins 04/13/2017 3:30 PM

Comments: