

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial

SAINT LUKE'S EAST - WEST PARKING LOT

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Passed	Friday, April 14, 2017

Informational

- 1 All the surface for the parking lot has been completed including the saw- cuts they made by the approaches. They also did the striping. I talked to Kent and we agreed to let them park on the parking lot while they finish south end of the parking lot which includes installed a curb inlet and curbs and asphalt that will connect to the south end parking lot. They have to have a place for the other cars to go so they can get the work done. I chose not to give them a substantial completion because there is still some work to be done.Steve Robbins 04/14/2017 9:23 AM

Corrective Action Required

1

Informational

- 2 They still have a small strip of asphalt to install in front of the approaches. They are also installing the light posts. Steve Robbins 03/23/2017 4:06 PM

Informational

- 3 This afternoon they starting installing the 2" of surface for the parking lot on the end that they finished the base on yesterday. It started raining at about 1:30 so they shut down for the day, it is suppose to be about 30 degrees in the morning so it is unlikely they will lay any surface tomorrow.Steve Robbins 03/09/2017 3:37 PM

Informational

- 4 No asphalt today. Probably not until thursday.Steve Robbins 03/14/2017 3:37 PM

Informational

- 5 They are installing the surface 2" for the remaining part of the parking lot. At about 3 p.m. they were not done but thought they would finish this afternoon.Steve Robbins 03/16/2017 4:29 PM

Informational

6 The surface course has been in 2", they still have a small section by each approach to finish.  
Today they were working on light posts. Steve Robbins 03/17/2017 4:20 PM

Informational

7 Today I talked with Shaw Construction about the asphalt curbs, they are going to put in  
concrete ones instead, They were forming them up today. Steve Robbins 03/20/2017 4:23  
PM

Informational

8 Today they poured the temporary curb that was going to be asphalt, they decided to go  
with concrete. Steve Robbins 03/21/2017 3:49 PM

### Comments:

---