
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Swales	Steve Robbins	Passed	Friday, April 14, 2017
PW-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Partial	Friday, April 14, 2017
Informational			
1	The erosion control is still in place because the 70 percent vegetation is not established yet.Steve Robbins 04/14/2017 1:27 PM		
PW-Storm - Inlets Clean	Steve Robbins	Passed	Friday, April 14, 2017
Informational			
1	The storm inlets are clean and flowing good.Steve Robbins 04/14/2017 1:20 PM		
PW-ESC - (Vegetation/Ground Cover)	Steve Robbins	Partial	Friday, April 14, 2017
Informational			
1	All the sod has been installed and seed has been planted and is coming up, the majority of the seed is established, It is not 70 percent but it is getting close. All the plants and trees have been planted.Steve Robbins 04/14/2017 9:44 AM		

Comments:
