
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial

The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Friday, April 14, 2017

- 1 I did not get the results from the camera test yet, but Josh Roach sent me an e-mail saying they have to replace the bottom barrel of the mh. The stub that is coming out for future extension is not allowed per the design and construction manual. Steve Robbins
04/14/2017 3:43 PM

Informational

- 1 Yesterday they dug up the sanitary line in the 2 areas that the deflections were in. They did not watch the video that the water dept. gave us, they needed a flashdrive, I offered to let them come to the office and watch it but they thought they get it figured out. They sought out the areas that were wrong and they believe they have them corrected. They burried the pipe on 3/13/17, they will have to wait 30 days till the water dept. will do another camera test. Steve Robbins 03/14/2017 3:11 PM

PW-Grading/Excavation/Fill Inspection Informational	Steve Robbins	Passed	Friday, April 14, 2017
---	---------------	--------	---------------------------

- 1 All the grading for this project around the sanitary has been completed. Any other grading or vegetation for this project I will tie in with 20161240. Steve Robbins 04/14/2017 1:35 PM

Comments:
