LEE'S SUMMIT

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20162935, Building Permit - Residential

Address: 1692 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Steve Robbins	Passed	Friday, April 14, 2017

Informational

1 The sidewalk was formed and the rock was compacted, this also had an ADA ramp and its was formed and rock compacted with pins.Steve Robbins 03/23/2017 3:08 PM

Informational

2 The sidewalk passed the inspection but the ADA did not. They need to re-do the landing and 4 sections of sidewalk leading up to and including the turn-around area. I talked with Bob Leo today and he will let me know when he is going to do it over. Steve Robbins 03/23/2017 3:12 PM

Informational

3 They tore out the sections that failed for the ada ramp and formed them again and the forms passed. I went back today to check and it passed this time.Steve Robbins 04/14/2017 3:49 PM

Comments: