

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Passed	Monday, April 17, 2017

Informational

1 All the parking lot and the future public street off chipman has surface installed. They made a sawcut on chipman and tied the asphalt in very nice. Steve Robbins 04/12/2017 3:56 PM
They still have to install surface on ashurst.

Informational

2 Yesterday on 4/10 they installed surface in the parking lot on the west side. Today they are working on the east side of the parking lot and working there way around the whole lot. The public road on ashurst and the one off chipman has not been surfaced yet. I told them to sawcut the road on chipman about a foot beyond the curb into the street because it was chipping away. They agreed. Steve Robbins 04/11/2017 11:26 AM

Corrective Action Required

3

Informational

4 No work was done on surface due to the rain this week. Steve Robbins 04/07/2017 2:39 PM

Informational

5 Today they installed the surface asphalt for ashurst rd. which is the entrance off view high dr. This now completes all the parking lot and the 2 roads that will be public in the future. The only thing left is the work to be done in the row on the kansasity side . That is going to be concrete that connects to asphalt on ashurst. Steve Robbins 04/17/2017 3:30 PM

Comments:

