

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Failed	Monday, April 17, 2017

Corrective Action Required

- 1 A main inspection has uncovered the following problems. There is still one deflection going up stream from MH 1-4 to 1-5. They also said MH 1-5 has to be taken out and replace the bottom barrell because it cannot be stubbed for a future sanitary line. They are going to be given a TCO so they can move their furniture in but not a substantial completion until these items are resolved.Steve Robbins 04/17/2017 3:39 PM

Informational

- 1 I did not get the results from the camera test yet, but Josh Roach sent me an e-mail saying they have to replace the bottom barrel of the mh. The stub that is coming out for future extention is not allowed per the design and construction manual.Steve Robbins 04/14/2017 3:43 PM

Informational

- 2 Yesterday they dug up the sanitary line in the 2 areas that the deflections were in. They did not watch the video that the water dept. gave us, they needed a flashdrive, I offered to let them come to the office and watch it but they thought they get it figured out. They sought out the areas that were wrong and they believe they have them corrected. They burried the pipe on 3/13/17, they will have to wait 30 days till the water dept. will do another camera test.Steve Robbins 03/14/2017 3:11 PM

Comments: