
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Erosion Sediment Control (ESC) Inspection	Glenn Martin	Passed	Thursday, April 20, 2017
PW-Fire Line - Flush	Steve Robbins	Passed	Thursday, April 20, 2017

Informational

- 1 It was brought to my attention that the fire hydrants were not in service, so I did a complete flush of the fire lines. All the fire hydrants have been flushed and are now in service. Steve Robbins 04/20/2017 4:21 PM

PW-Fire Line - Hydrostatic Test	Steve Robbins	Partial	Thursday, April 20, 2017
---------------------------------	---------------	---------	--------------------------

Informational

- 1 The hydrostatic pressure test for the fire lines has been completed. 200 for 2 hrs. Building 3 and 7 do not have there fire line into the building yet, we will complete the test when it gets installed. We will test from the valve to the building. Steve Robbins 04/20/2017 4:27 P.m.

Comments:
