

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20162403, Building Permit - Commercial  
Address: 415 SW JEFFERSON ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Passed	Tuesday, April 25, 2017

<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Tuesday, April 25, 2017
--	------------	---------	-------------------------

Corrective Action Required

1	Misc	ROOF SHEATHING TO BE CUT TO FULL OPENING OF ROOF VENTS
2	Misc	NEC 250.148; IRC 3808.13 CONTINUITY OF BRANCH WIRING EQUIPMENT GROUNDING CONDUCTORS: WHEREVER >= 2 CABLES IN BOXES USE LISTED WIRE NUTS OR CRIMP CONNECTORS TO CREATE CONTINUITY. TWISTING ONLY OF GROUND CONDUCTORS IS NOT COMPLIANT CONNECTION.

**Comments:**

**OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.**

**OK TO INSULATE AND DRYWALL WALLS AND CEILINGS. REQUEST INSPECTION OF EQUIPMENT GROUNDING CONDUCTOR CONNECTIONS BEFORE CLOSING ELECTRICAL BOXES. CONSTRUCTION OF ATTIC ACCESS HATCH IN PROGRESS.**